

# Works Report - PENDING

Generated on: 8/6/2025

| NIT No. & Date | Work SL No | Scheme   | Activity   | Agency              | Status          | Est. Cost (¹ | Paid (¹) |   |
|----------------|------------|----------|--|---------------------|-----------------|--------------|----------|---|
| NIT-0192       | 2          | 15th CFC | Const of paka drain with slab and soak pit from Hosue of Nikhil Sarkar towards House of Pratap Sarkar at Dhalpara Sansad | GS ENTERPRISE       | approved        | 3,00,000.00  | 0.00     | 3 |
| NIT-0192       | 5          | 15th CFC | Construction of cc drain with slab from PMGSY road to Chaina Bibi Pond via Jalil Fakir House at Purbalikapur             | BIPLAB KUMAR SARKAR | approved        | 1,50,000.00  | 0.00     | 1 |
| NIT-0193       | 10         | 15th CFC | Construction of cc road from Moslem Mondal house to Deloyar fakir Pond at Uttar Jamalpur                                 | Kushal Mahanta      | approved        | 1,00,000.00  | 0.00     | 1 |
| NIT-0043       | 1          | 15th CFC | Installation of Drinking water vending machine near Lalpur Matsa samabay samiti at lalpur sansad                         | BIDYUT BISWAS       | workingprogress | 3,50,000.00  | 0.00     | 3 |

## Summary by NIT

| Memo No.    | NIT Date | FY        | Total Paid (¹) | Total Pending (¹) |
|-------------|----------|-----------|----------------|-------------------|
| 43          | NIT-0043 | 2024-2025 | 0              | 3,50,000          |
| 192         | NIT-0192 | 2024-2025 | 0              | 4,50,000          |
| 193         | NIT-0193 | 2024-2025 | 0              | 1,00,000          |
| Grand Total |          |           | 0              | 9,00,000          |